

LETRA RV PROJECT

Projected Timeline

Task	Duration	Start	End
Start Construction	2 Days	Tue 6/26/18	Wed 6/27/18
Low End by Creek to Paint Ball Area	4 Days	Thu 6/28/18	Tue 7/3/18
Near Paint Ball Area to Admin Bldg.	4 Days	Wed 7/4/18	Mon 7/9/18
Admin Bldg to MH in Road Roustabout	4 Days	Tue 7/10/18	Fri 7/13/18
Roustabout to MH w/ Backwash Force Main	4 Days	Mon 7/16/18	Thu 7/19/18
Backwash MH to Water Park Parking Area	4 Days	Fri 7/20/18	Wed 7/25/18
Admin Bldg to MH Northeast of Admin Bldg	4 Days	Thu 7/26/18	Tue 7/31/18
Admin Bldg to MH East of Guard Shack	4 Days	Wed 8/1/18	Mon 8/6/18
MH East of Guard Shack to MH NE Corner of RV Park	4 Days	Tue 8/7/18	Fri 8/10/18
Beside Roadway on East Side of RV Area	15 Days	Mon 8/13/18	Fri 8/31/18
RV Area - 1st Segment from North End (including services)	10 Days	Mon 9/3/18	Fri 9/14/18
RV Area - 2nd Segment from North End (including services)	10 Days	Mon 9/17/18	Fri 9/28/18
RV Area - 3rd Segment from North End (including services)	10 Days	Mon 10/1/18	Fri 10/12/18
RV Area - 4th Segment from North End (including services)	10 Days	Mon 10/15/18	Fri 10/26/18
RV Area - 5th Segment from North End (including services)	10 Days	Mon 10/29/18	Fri 11/9/18
RV Area - RV Sewer Dump Site	2 Days	Mon 11/12/18	Tue 11/13/18
RV Area - Restroom Service (B7454)	2 Days	Wed 11/14/18	Thu 11/15/18
Service to Bldgs 7451, 7565, & 7454	8 Days	Fri 11/16/18	Tue 11/27/18
Replace Piping from Lift Station to Cabin Area Entry	4 Days	Wed 11/28/18	Mon 12/3/18
Replace Piping & MH Inside Cabin Area	16 Days	Tue 12/4/18	Tue 12/25/18
Replace Service Piping to B 7475 Bath House	2 Days	Wed 12/26/18	Thu 12/27/18